

Léonard, Valerie

From: St Arnaud, Lynn C <StArnaudL@ottawapolice.ca>
Sent: February 25, 2022 7:53 AM
To: Léonard, Valerie
Subject: FW: City of Ottawa - Future Actions - Re-opening
Attachments: Downtown Core – Re-opening actions required.docx

Unclassified

Unclassified

From: Caron, Trisha M <CaronP@ottawapolice.ca>
Sent: Thursday, February 24, 2022 4:32 PM
To: St Arnaud, Lynn C <StArnaudL@ottawapolice.ca>
Subject: Fwd: City of Ottawa - Future Actions - Re-opening

Unclassified

Get [Outlook for Android](#)

From: McElligott, Michelle <Michelle.McElligott@ottawa.ca>
Sent: Thursday, February 24, 2022, 3:57 p.m.
To: Roberts, Eustace A
Cc: Leblanc, Jeff A; Caron, Trisha R; REDA, Robert P
Subject: [EXTERNAL] City of Ottawa - Future Actions - Re-opening

Caution: This Email is from an EXTERNAL source. Ensure you trust this sender before clicking on any links or attachments. The Original Sender of this email is not part of the City of Ottawa.

Hi Sam,

As discussed, see attached guideline to City actions required to re-open the downtown core.

This document is an estimate only, on timelines and works to be performed.

Thanks,

Michelle

This e-mail originates from the City of Ottawa e-mail system. Any distribution, use or copying of this e-mail or the information it contains by other than the intended recipient(s) is unauthorized. Thank you.

Le présent courriel a été expédié par le système de courriels de la Ville d'Ottawa. Toute distribution, utilisation ou reproduction du courriel ou des renseignements qui s'y trouvent par une personne autre que son destinataire prévu est interdite. Je vous remercie de votre collaboration.

Downtown Core – Re-opening actions required

Current OPS posture to remain until the following actions can be completed by various City Services. Note this document is meant as a guideline, and estimated timeline on required City activities.

Thursday, Feb 24 & Friday, Feb 25

PWES:

- Full inspection of east-west corridors between Elgin Street and Bronson Avenue
- Full inspection of north-south corridors between Laurier Avenue and Wellington Street
- Assessment needed on the following items:
 - Road surface (ice & snow)
 - Clearing of snowbanks
 - Safe movement of jersey barriers
 - Collection of barrels, barricades, pylons
 - Inspection of various potholes along corridors previously occupied by demonstrators
 - Litter removal
 - Sidewalk clearing and maintenance
- Full review of corridors by Traffic Services to remove any turn prohibitions, special signage, PVMS messaging, and parking signage
- Inspections of streetlights & traffic signals

Infrastructure Services & Water Services:

- Safety inspections as follows:
 - Above & below ground infrastructure (buildings, streets, sidewalks, street furniture, bus shelters)
 - Catch basins
 - Manholes
 - Valves
 - Hydrants

(Third-party) PCL:

- 4000' of fencing
- PCL will be performing assessment for equipment needs overnight Thursday.
- Work needs to be performed overnight to ensure pedestrian safety.

Transit Services

- ✓ • Re-establish transit routes along major corridors (Albert/Slater)
- Coordinate resumption of service for transit stops along previously closed corridors
 - Changes of signage
 - ✓ ○ Inspection of bus shelters

Specific PWES work Friday, Feb 25

*****Possible delays due to weather event Friday morning***

- Phase 1 – Jersey Barrier removal (Friday overnight)
 - Bronson Avenue
 - Elgin Street
 - Byward Market
- Dedicated snow clearing and ice removal along Phase 1 corridors
- Removal of litter and debris along east-west corridors
- Traffic Operations removal of parking signage along east-west corridors

Saturday, Feb 26th

*****Possible delays due to weather event Friday morning***

PWES:

- Phase 2 – Jersey Barrier removal (Saturday)
 - Albert Street
 - Slater Street
 - Mackenzie King Bridge
- **Corrective work as required based on result of inspections**
- Removal of snowbanks and full salting activities.
- Removal of litter and debris along Phase 2 corridors
- Traffic Operations removal of parking signage along Phase 2 corridors
- Collections of traffic control devices along Phase 2 corridors

Infrastructure Services & Water Services:

- **Corrective work as required based on result of inspections**
 - Above & below ground infrastructure (buildings, streets, sidewalks, street furniture, bus shelters)
 - Catch basins
 - Manholes
 - Valves
 - Hydrants

(Third-party) PCL:

- Begin Wellington fencing removal work, starting at Bay, and going east to Elgin (estimate completion 24 hours)

Transit Services

- Re-establish transit routes along major corridors (Queen Street)
- Coordinate resumption of service for transit stops
 - Changes of signage
 - Inspection of bus shelters

Sunday, Feb 27th

PWES:

- Phase 3 – Jersey Barrier removal (Saturday overnight)
 - Queen
 - Wellington
 - Portage
- **Corrective work as required based on result of inspections**
- Removal of snowbanks and full salting activities on Phase 3 corridors
- Traffic Operations removal of parking signage along Phase 3 corridors
- Collections of traffic control devices along Phase 3 corridors.
- Removal of 4' crowd control fencing along Wellington
- Specific snow clearing of windrows created in lane tapers.

Infrastructure Services & Water Services:

- **Corrective work as required based on result of inspections**
 - Above & below ground infrastructure (buildings, streets, sidewalks, street furniture, bus shelters)
 - Catch basins
 - Manholes
 - Valves
 - Hydrants

(Third-party) PCL:

- Begin Sparks fencing removal work, starting at Bay, and going east to Elgin (estimate completion 24 hours)

Transit Services

- Re-establish transit routes along major corridors (Wellington)
- Coordinate resumption of service for transit stops
 - Changes of signage
 - Inspection of bus shelters